

From: ksswingle <ksswingle@aol.com>  
To: Committee Parkshore, Board of Directors  
Cc: Lisa Donohue  
Sent: Tue, Jun 5, 2012 6:34 pm  
Subject: Parkshore 2012-06-05

## Tuesday, June 5, 2012

Brian Pendergrast, Habitat of Humanity, began today at 9:00 am.  
Demolition and haul away completed about 3:00 pm (before rain).  
This included take away of 3/4 fence and poly boat lockers.  
Mike Connor, Signature Construction, assisted. / *Karen*

---

From: ksswingle <ksswingle@aol.com>  
To: Committee Parkshore, Board of Directors  
Cc: Lisa Donohue  
Sent: Thu, Jun 7, 2012 3:36 pm  
Subject: Parkshore 2012-June 06 & 07

## Wednesday, June 6, 2012

rain day

## Thursday, June 7, 2012

Mike Connor, Signature Construction, saw cut asphalt 10 am to noon.  
Casselberry Building Inspector reviewed site approximately 1:00 pm

---

From: Karen Swingle  
To: Committee Parkshore, Board of Directors  
Cc: Lisa Donohue  
Sent: Fri, Jun 8, 2012 6:59 pm  
Subject: Parkshore 2012-June 08

## Friday, June 8, 2012

8:00 am 'Pool Closed' sign erected.

Mike Connor, working with K&L Excavating began removing asphalt with bobcat. Asphalt debris hauled away via two truck loads for proper disposal. As the asphalt was removed at erosion area, it was reviewed and confirmed erosion existed only 10-foot into former tennis court as predicted.

10:00 am Remaining wood deck at boat area was removed and hauled away. Two concrete troughs were removed from slope.

1:00 pm Cavity created by erosion was filled with clean, dry fill from truck load of fill dirt delivered and materials from surrounding disturbed upper portions of Tract B, and compacted via running equipment over at various intervals. Materials retrieved from lagoon were spread over disturbed upper portions of Tract B.

A silt fence was erected to capture possible sediment washout. Lagoon's north end, including storm sewer discharge was reclaimed. A swale was cut along top of bank, parallel with water's edge. Grading continued at approximate 3:1 slope along embankment.

4:30 pm Although dark clouds throughout day, no significant rain. The 'Pool Closed' sign was removed for weekend swimming enjoyment.

To: Committee-Parkshore and Board of Directors  
Cc: Lisa.Donohue Sent: Tue, Jun 12, 2012 10:00 pm  
Subject: Parkshore 2012-June 9, 10, 11, & 12

### Saturday, June 9, 2012

Mike Connor, Signature Construction, on jobsite to review rain damage;  
No work day; rain on-and-off throughout the day.

### Sunday, June 10, 2012

Heavy rain in afternoon and evening caused erosion on barren slope and washout into Bay Lake Court, indicating proper slope for runoff. Silt fence preformed duty; however, in need of re-setup.

### Monday, June 11, 2012

Day One after rain day: Signature and Ferpes regrouped to schedule grader back on site (for Wednesday), and seek approval for electrical repairs at pumphouse. Delivery of sod 'on-hold' until pump repairs underway. Building Inspector reviewed storm damage.

### Tuesday, June 12, 2012

8:30 am Mike Conner, Signature Construction, on site to cut off remaining net-post prior to applying seal coat to remaining tennis court surface. Authorization granted to proceed with electrical work at pumphouse (Wednesday.).

11:00 am Patrick Tucker, Absolute Asphalt, applied seal coat of sand slurry and latex additive to remaining porous tennis court surface.

2:00 pm Ted Irrigation, Ferpes Bros, began layout diagram of irrigation lines.

*reported by Karen Swingle*